GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Public Services – P.R. & R.D. Department - Vigilance Report Nos. 17, dt: 04.07.2022 and No. 20, dt: 01.05.2023 – Allegation of irregularities in execution of community works executed by Zilla Praja Parishad, Chittoor District – Disciplinary proceedings against **Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Section, Chittoor (Retired on 30.06.2020)** under Rule 20 of A.P. Civil Services (CC&A) Rules, 1991- Articles of charges - Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (VIG.II) DEPARTMENT

G.O.Rt.No.34 **Dated:10.01.2024.**
Read the following:

1. From Director General, V&E, Vigilance Report No.17 (C.No. /&E/ENGG/2021), dt: 04.07.2022.
2. From Director General, V&E, Vigilance Report No.20 (C.No. /&E/ENGG/2021), dt: 01.05.2023.
3. G.O.Rt.No.28, PR&RD (Vig.II) Department, Dt:10.01.2024.

<:0:>

ORDER:

In pursuance of the sanction accorded by the Government under sub-clause (i) of clause (b) of sub-rule (2) of Rule 9 of the Revised Pension Rules, 1980, for instituting departmental proceedings against **Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Section, Chittoor (Retired on 30.06.2020)** vide reference 3rd read above, it is proposed to hold an enquiry against him in accordance with the procedure laid down in Rule 20 of APCS Rules, 1991.

2. The substance of the imputations of misconduct or misbehavior in respect of which the enquiry is proposed to hold is set out in the enclosed statement of article of charge (Annexure-I and II). A list of documents by which and a list of witnesses by whom, the article of charges are proposed to be sustained are also enclosed (Annexure-III and IV).

3. **Sri P. Kamalakar Naidu, Assistant Executive Engineer, PRI Section, Chittoor (Retired)** is directed to submit his written statement of defence within (10) days of the receipt of this order.

4. **Sri P. Kamalakar Naidu, Assistant Executive Engineer, PRI Section, Chittoor (Retired)** is informed that an enquiry will be held only in respect of those article of charges, which are not admitted. He should, therefore, specifically admit or deny each article of charge.

PTO.,

5. **Sri P. Kamalakar Naidu, Assistant Executive Engineer, PRI Section, Chittoor (Retired)** is further informed that if he does not submit his written statement of defence on or before the date specified in Para-3 above, or does not appear in person before the inquiring authority or otherwise fails or refuses to comply with the provisions of Rule 20 of the A.P.C.S. [CC&A] Rules, 1991, or the orders/directions issued in pursuance of the said rules, the inquiring authority may hold the inquiry against him ex-parte.

6. The receipt of this G.O. may be acknowledged.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

B RAJSEKHAR
SPECIAL CHIEF SECRETARY TO GOVERNMENT

To
Sri P. Kamalakar Naidu, Assistant Executive Engineer, PRI Section, Chittoor (Retired) (w.e)
(**through** the Engineer-in-Chief, Panchayat Raj, AP, Vijayawada)
The Engineer-in-Chief, Panchayat Raj, Andhra Pradesh, Vijayawada (with a request to serve the charges on the individual and furnish a served copy to Govt.,)

Copy to:
The Secretary to VC, Andhra Pradesh Vigilance Commission, A.P., Velagapudi.
The PR&RD (Estt. I) Department
The Chief Executive Officer, Zilla Praja Parishad, Chitoor District.
The PR&RD (Mdl.II) Department.
SF/SC.

//Forwarded :: By Order //

SECTION OFFICER

ANNEXURE-I

STATEMENT SHOWING THE ARTICLES OF CHARGE FRAMED AGAINST SRI P. KAMALAKAR NAIDU, THE THEN ASSISTANT EXECUTIVE ENGINEER, PRI SECTION, CHITOOR (RETIRED ON 30.06.2020)

.o0o.

As per the D.G, Vigilance Report No. 17 (C.NO. 6243/V&E/ENGG.2021), dt: 04.07.2022, Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Section, Chittoor (retired on 30.06.2020) had committed certain irregularities in execution of the following works and he is responsible for substandard execution in the following works. Hence the following are the charges against him :

Sl. No. of Work	Nomenclature of work	Nature of irregularities
Work No.8	Completion of incomplete compound wall to Water Plant at Cherlopalle in Chittoor Mandal of Chittoor District	Charge No. 1: That the said Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Section, Chittoor (retired on 30.06.2020) had committed certain irregularities in execution of the work and he executed the work with deficiency in thickness and also recommended for payment for sand filling quantity without execution and responsible for the following : a. Sand filling item was recorded without actual execution and hence an amount of RS.1259/- is value of this item of work; b. The average thickness of foundation bed concrete of PCC (1:4:8) was observed as 2.66 cm against the recorded thickness of 10 cm in the M.Book and the value of Rs.8,082/- is deficiency towards this item of work. Further the average thickness of RR Masonry was observed to be 53.30 cm against the recorded thickness of 80 cm in the M.Book and an amount of Rs.20,111/- is deficiency of this item of work.
Work No. 9	Completion of incomplete community hall at Enuguntapalle in Chittoor Mandal of Chitoor District	CHARGE No. 2 : That the said Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Section, Chittoor (retired on 30.06.2020) had committed certain irregularities in execution of the work and he failed to ensure the quantity of concrete as per IS 456-2000 and responsible for the following lapses : a. Earthwork excavation, sand filling, CC (1:4:8), RR Masonry items were not executed; b. CC flooring with M20 grade concrete was executed in Varandah for 100mm thick and all-round the building for 150mm

		thick. While extracting CC cores samples, the concrete was crumbling. Hence this item is liable for rejection and rejected value is Rs.13,903/-.
Work No. 11	Completion of incomplete Anganwadi building at Peyankandriga in Chitoor Mandal	CHARGE No. 3 That the said Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Section, Chitoor (retired on 30.06.2020) had committed certain irregularities in execution of the work and he failed to ensure the quality of concrete as per IS-516 (Part 5/ Sec.1): 2018 para 2.5.1 and 2.5.2 and amendment no.1, Nov. 2019 to IS 516 (Part 5/Sec.1):2018 and responsible for the following : a. Plastering to compound wall not executed; b. The thickness of PCC (1:4:8) concrete was verified on west side of the compound wall and it was found that the item was recorded without execution and value of items is Rs.2,672/-; c. The recorded thickness of CC flooring is more than the actual thickness observed and the percentage of thickness is 50% and the total quantity of M20 grade concrete is liable for rejection and an amount of Rs.23,079/- is value of this item;
Work No.16	Completion of incomplete Anganwadi building at P. Kothur in Chittoor Mandal	CHARGE No. 4 That the said Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Section, Chitoor (retired on 30.06.2020) had committed certain irregularities in execution of the work and he recorded portion of CC road without execution and recommended for payment and responsible for the following : He recorded work without verifying at site and recommended for payment since the portion of CC road recorded for quantity of 24.92 cum in Page 18 of MB 3641C was already covered in the CC road taken up under Work No.1 viz, Laying of CC road at P. Kothur (v) in Chittoor Mandal and hence duplication of quantity was observed and an amount of RS.1,15,489/- is value of work was which was excess recorded as executed and thus he is responsible.

Contd...

II.	Further, as per D.G, Vigilance Report No. 17 (C.NO. 6243/V&E/ENGG.2021), dt: 01.05.2023, he is responsible for following works. Hence the following charges :	
Work no.1	Providing land scaping and beautification of new ZP meeting hall, Chittoor	CHARGE No. 5 That the said Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Circle, Chittoor (retired on 30.06.2020) had committed certain irregularities in execution of the work and he recorded excess measurements and recommended for payment and responsible for the following : i. Recorded the length and height of masonry wall on north side as 42.20m, 0.80m respectively against the actual measurements of 41.70m and 0.62m respectively and thus shortfall in length and height was found to be 0.50m and 0.18m respectively and an amount of RS.6,532/- is value of this item; ii. Recorded the height of masonry wall on east side was 0.785m against actual height of 0.48m and thus observed a shortfall in height by 0.27m and an amount of RS.13,118/- is deficiency on this item; iii. Sand filling item was recorded for masonry wall foundation without actual execution on north and east sides and an amount of RS.3,371/- is value on this item. iv. Recorded depth of gravel in planetre boxes on east side (R/s) was 0.45m which was more than the actual depth of 0.20m and thus a shortfall in depth by 0.25m and an amount of RS.7,677/- is on this item. v. The number of avenue plants recorded was 55 against the actual number of 48 and shortfall observed in number of plants was 7 NOs. Hence an amount of RS.11,085/- is deficiency towards this item.
Work no.2	Finishings to old ZP meeting hall at ZP Office of Chitoor Mandal	CHARGE No. 6 That the said Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Circle, Chittoor (retired on 30.06.2020) had committed certain irregularities in execution of the work and he recorded the measurements the bill for payment despite

		inferior quality of CC pavement blocks and responsible for the following : As per the test results the average compressive strength of paved blocks was found to have not satisfied the strength requirements of specified grade of concrete as per IS 15658-2021 and hence the paved blocks used on north side of ZP meeting hall was found to be liable for rejection and rejected value is Rs.2,25,916/-
Work No. 4 (i)	Construction of New ZP meeting Hall in first floor of existing meting hall at Chittoor (Part-I)	Charge No.7 : That the said Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Circle, Chittoor (retired on 30.06.2020) had committed certain irregularities in execution of the work and he recorded the work and recommended the bill despite inferior quality of work and also without obtaining QC certificate for payment despite inferior quality of CC work and responsible for the following : the quality of M25 grade concrete used in plinth beam was found to be doubtful and was liable for rejection and an amount of Rs.2,14,657/- is value of this item of work.
Work No. 4 (iv)	Construction of New ZP meeting Hall in first floor of existing meeting hall at Chittoor (Part-IV)	Charge No.8 : That the said Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Circle, Chittoor (retired on 30.06.2020) had committed certain irregularities in execution of the work and he recorded the work and recommended the bill despite inferior quality of work and also without obtaining QC certificate for payment despite inferior quality of CC work and responsible for the following : The CC cores did not attain the strength requirements of specified grade of concrete for M25 grade as per IS 456.2000 and an amount of Rs.3,06,593/- is value of this item of work.
Work No. 4 (v)	Construction of New ZP meeting Hall in first floor of existing meeting hall at Chittoor (Part-V)	Charge No.9 : That the said Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Circle, Chittoor (retired on 30.06.2020) had committed certain irregularities in execution of the work and he recorded the work and recommended the bill despite inferior quality of work and also without obtaining QC certificate for payment despite

Contd..

		inferior quality of CC pavement blocks and responsible for the following : As per the test results the average compressive strength of paved blocks was found to have not satisfied the strength requirements of specified grade of concrete as per IS 15658-2021 and hence the paved blocks used on north side of ZP meeting hall was found to be liable for rejection and rejected value is Rs.2,25,916/-
Work No. 4 (i)	Construction of New ZP meeting Hall in first floor of existing meting hall at Chittoor (Part-I)	Charge No.7 : That the said Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Circle, Chittoor (retired on 30.06.2020) had committed certain irregularities in execution of the work and he recorded the work and recommended the bill despite inferior quality of work and also without obtaining QC certificate for payment despite inferior quality of CC work and responsible for the following : the quality of M25 grade concrete used in plinth beam was found to be doubtful and was liable for rejection and an amount of Rs.2,14,657/- is value of this item of work.
Work No. 4 (iv)	Construction of New ZP meeting Hall in first floor of existing meeting hall at Chittoor (Part-IV)	Charge No.8 : That the said Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Circle, Chittoor (retired on 30.06.2020) had committed certain irregularities in execution of the work and he recorded the work and recommended the bill despite inferior quality of work and also without obtaining QC certificate for payment despite inferior quality of CC work and responsible for the following : The CC cores did not attain the strength requirements of specified grade of concrete for M25 grade as per IS 456.2000 and an amount of Rs.3,06,593/- is value of this item of work.
Work No. 4 (v)	Construction of New ZP meeting Hall in first floor of existing meeting hall at Chittoor (Part-V)	Charge No.9 : That the said Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Circle, Chittoor (retired on 30.06.2020) had committed certain irregularities in execution of the work and he recorded the work and recommended the bill despite inferior quality of work and also without obtaining QC certificate for payment despite

By his above mentioned acts, Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Section, Chitoor (retired on 30.06.2020), failed to discharge his duties, exhibited lack of devotion to duty and lack of integrity and behaved in a manner unbecoming of a Government servant and thereby contravened the Provisions of APCS (Conduct) Rules, 1964.

B RAJSEKHAR
SPECIAL CHIEF SECRETARY TO GOVERNMENT

SECTION OFFICER

ANNEXURE-II

STATEMENT SHOWING THE STATEMENT OF MISCONDUCT OR MISBEHAVIOUR IN SUPPORT OF ARTICLES OF CHARGE FRAMED AGAINST SRI P. KAMALAKAR NAIDU, THE THEN ASSISTANT EXECUTIVE ENGINEER, PRI SECTION, CHITOOR (RETIRED ON 30.06.2020)

.o0o.

The General Administration (V&E) Department in Vigilance Report No. 17 (C.No. 6243/V&E/ENGG/2021), Dated: 04.07.2022 and further Vigilance Report No. 20 (C.No. 6243/V&E/ENGG/2021), dt:01.05.2023 informed that the Vigilance & Enforcement Department conducted enquiry on the allegation of poor quality in the community works executed by the Zilla Paraja Parishad, Chittoor and furnished Vigilance Report.

2. As per the Vigilance Reports, the irregularities and lapses on the part of Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Section, Chittoor (retired on 30.06.2020) for the following works are as follows :

I. As per D.G, Vigilance Report No. 17 (C.NO. 6243/V&E/ENGG.2021), dt: 04.07.2022

Sl. No. of Work	Nomenclature of work	Nature of irregularities
Work No.8	Completion of incomplete compound wall to Water Plant at Cherlopalle in Chittoor Mandal of Chittoor District	That the said Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Section, Chittoor (retired on 30.06.2020) had committed certain irregularities in execution of the work and he executed the work with deficiency in thickness and also recommended for payment for sand filling quantity without execution and responsible for the following : a. Sand filling item was recorded without actual execution and hence an amount of RS.1259/- is value of this item of work; b. The average thickness of foundation bed concrete of PCC (1:4:8) was observed as 2.66 cm against the recorded thickness of 10 cm in the M.Book and the value of Rs.8,082/- is deficiency towards this item of work. Further the average thickness of RR Masonry was observed to be 53.30 cm against the recorded thickness of 80 cm in the M.Book and an amount of Rs.20,111/- is deficiency of this item of work. Hence charge No.1
Work No. 9	Completion of incomplete community hall at Enuguntapalle in Chittoor	That the said Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Section, Chittoor (retired on 30.06.2020) had committed certain irregularities in execution of the work and he failed to ensure the quantity

	Mandal of Chitoor District	of concrete as per IS 456-2000 and responsible for the following lapses : a. Earthwork excavation, sand filling, CC (1:4:8), RR Masonry items were not executed; c. CC flooring with M20 grade concrete was executed in Varandah for 100mm thick and all-round the building for 150mm thick. While extracting CC cores samples, the concrete was crumbling. Hence this item is liable for rejection and rejected value is Rs.13,903/-. Hence charge No.2
Work No. 11	Completion of incomplete Anganwadi building at Peyankandriga in Chitoor Mandal	That the said Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Section, Chittoor (retired on 30.06.2020) had committed certain irregularities in execution of the work and he failed to ensure the quality of concrete as per IS-516 (Part 5/ Sec.1): 2018 para 2.5.1 and 2.5.2 and amendment no.1, Nov. 2019 to IS 516 (part 5/Sec.1): 2018 and responsible for the following : a. Plastering to compound wall not executed; b. The thickness of PCC (1:4:8) concrete was verified on west side of the compound wall and it was found that the item was recorded without execution and value of items is Rs.2,672/-; d. The recorded thickness of CC flooring is more than the actual thickness observed and the percentage of thickness is 50% and the total quantity of M20 grade concrete is liable for rejection and an amount of Rs.23,079/- is value of this item; Hence charge No.3
Work No.16	Completion of incomplete Anganwadi building at P. Kothur in Chittoor Mandal	That the said Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Section, Chittoor (retired on 30.06.2020) had committed certain irregularities in execution of the work and he recorded portion of CC road without execution and recommended for payment and responsible for the following : e. He recorded work without verifying at site and recommended for payment since the portion of CC road recorded for quantity of 24.92 cum in Page 18 of MB 3641C was already covered in the CC road taken up under Work No.1 viz, Laying of CC road at P. Kothur (v) in Chittoor Mandal and hence

Contd..

		duplication of quantity was observed and an amount of RS.1,15,489/- is value of work was excess recorded as executed and thus he is responsible. Hence charge No.4
II.	As per D.G, Vigilance Report No. 17 (C.NO. 6243/V&E/ENGG.2021), dt: 01.05.2023	
Work no.1	Providing land scaping and beautification of new ZP meeting hall, Chittoor	That the said Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Circle, Chittoor (retired on 30.06.2020) had committed certain irregularities in execution of the work and he recorded excess measurements and recommended for payment and responsible for the following : vi. Recorded the length and height of masonry wall on north side as 42.20m, 0.80m respectively against the actual measurements of 41.70m and 0.62m respectively and thus shortfall in length and height was found to be 0.50m and 0.18m respectively and an amount of RS.6,532/- is value of this item; vii. Recorded the height of masonry wall on east side was 0.785m against actual height of 0.48m and thus observed a shortfall in height by 0.27m and an amount of RS.13,118/- is deficiency on this item; viii. Sand filling item was recorded for masonry wall foundation without actual execution on north and east sides and an amount of RS.3,371/- is value on this item. ix. Recorded depth of gravel in planetre boxes on east side (R/s) was 0.45m which was more than the actual depth of 0.20m and thus a shortfall in depth by 0.25 m and an amount of RS.7,677/- is on this item. x. The number of avenue plants recorded was 55 against the actual number of 48 and shortfall observed in number of plants was 7 NOs. Hence an amount of Rs.11,085/- is deficiency towards this item. Hence Charge No.5
Work no.2	Finishings to old ZP meeting hall at ZP Office of Chitoor Mandal	That the said Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Circle, Chittoor (retired on 30.06.2020) had committed certain irregularities in execution of the work and he recorded the measurements the bill for payment despite

		inferior quality of CC pavement blocks and responsible for the following : As per the test results the average compressive strength of paved blocks was found to have not satisfied the strength requirements of specified grade of concrete as per IS 15658-2021 and hence the paved blocks used on north side of ZP meeting hall was found to be liable for rejection and rejected value is Rs.2,25,916/- Hence Charge No.6
Work No. 4 (i)	Construction of New ZP meeting Hall in first floor of existing meting hall at Chittoor (Part-I)	That the said Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Circle, Chittoor (retired on 30.06.2020) had committed certain irregularities in execution of the work and he recorded the work and recommended the bill despite inferior quality of work and also without obtaining QC certificate for payment despite inferior quality of CC work and responsible for the following : the quality of M25 grade concrete used in plinth beam was found to be doubtful and was liable for rejection and an amount of Rs.2,14,657/- is value of this item of work. Hence Charge No.7
Work No. 4 (iv)	Construction of New ZP meeting Hall in first floor of existing meeting hall at Chittoor (Part-IV)	That the said Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Circle, Chittoor (retired on 30.06.2020) had committed certain irregularities in execution of the work and he recorded the work and recommended the bill despite inferior quality of work and also without obtaining QC certificate for payment despite inferior quality of CC work and responsible for the following : The CC cores did not attain the strength requirements of specified grade of concrete for M25 grade as per IS 456.2020 and an amount of Rs.3,06,593/- is value of this item of work. Hence Charge No.8
Work No. 4 (v)	Construction of New ZP meeting Hall in first floor of existing meting hall at Chittoor (Part-V)	That the said Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Circle, Chittoor (retired on 30.06.2020) had committed certain irregularities in execution of the work and he recorded the work and recommended the bill despite inferior quality of work and also without obtaining QC certificate for payment despite inferior quality

Contd..

		of CC work and responsible for the following : a. The wall paneling was not executed as per the specification of the agreement, instead of high density particle board substrate with a laminated facing as per the approved shade & a melamine balancing layer on the reverse side with a special perforation pattern fluted perforation on the visible surface, plywood and laminated sheets were used for wall paneling and an amount of RS.9,23,076/- is value of this work. The CC cores did not attain the strength requirements of specified grade of concrete for M25 grade as per IS 456-2000 and an amount of Rs.2,59,768/- is value of this item of work. Hence Charge No.9
Work No. 4 (viii)	Providing furniture to new ZP meeting hall at Chittoor	That the said Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Circle, Chittoor (retired on 30.06.2020) had committed certain irregularities in execution of the work and he recorded excess measurements than the actual executed measurements and recommended the bill for payment; and also recommended the bill without obtaining QC certificate for payment despite inferior quality of CC work and responsible for the following : i. The recorded length of senat table was 10'9" whereas the actual length was 10'6" and an amount of RS.12,972/- is value for shortfall length of this item; ii. The recorded length of other table was 8'8" whereas the actual length was 8'6" and an amount of RS.16,785/- is the value of shortfall length of this item; Hence Charge No.10
Work No. 4 (ix)	Providing comprehensive PA cum Conference system to new ZP meeting hall at Chittoor	That the said Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Circle, Chittoor (retired on 30.06.2020) had committed certain irregularities in execution of the work and he recorded one wireless microphone without procurement and recommended for excess payment and responsible for the following :

		That one number of micro phone of brand EV and model NO. R300-L-A, Uni-lapel system was recorded and recommended for payment without procurement and an amount of RS.36,5634/- is value of this item. Hence Charge No.11

As per the findings of V&E Report, Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Circle, Chittoor (retired on 30.06.2020), has executed and recorded substandard quality of above works.

By his above mentioned acts, Sri P. Kamalakar Naidu, the then Assistant Executive Engineer, PRI Circle, Chittoor (retired on 30.06.2020), failed to discharge his duties, exhibited lack of devotion to duty and lack of integrity and behaved in a manner unbecoming of a Government servant and thereby contravened the Provisions of APCS (Conduct) Rules, 1964.

Hence, the above charges.

B RAJSEKHAR
SPECIAL CHIEF SECRETARY TO GOVERNMENT

SECTION OFFICER

ANNEXURE-III

LIST OF DOCUMENTS BY WHICH THE ARTICLE OF CHARGE FRAMED AGAINST SRI P. KAMALAKAR NAIDU, THE THEN ASSISTANT EXECUTIVE ENGINEER, PRI SECTION, CHTTOOR (RETIRED ON 30.06.2020) ARE PROPOSED TO BE SUSTAINED.

.o0o.

I. D.G, Vigilance Report No. 17 (C.NO. 6243/V&E/ENGG.2021), dt: 04.07.2022

II. DG, Vigilance Report No. 20 (C.NO. 6243/V&E/ENGG.2021), dt: 01.05.2023

B RAJSEKHAR
SPECIAL CHIEF SECRETARY TO GOVERNMENT

SECTION OFFICER

ANNEXURE-IV

LIST OF WITNESSES BY WHOM THE ARTICLE OF CHARGE FRAMED AGAINST SRI P. KAMALAKAR NAIDU, THE THEN ASSISTANT EXECUTIVE ENGINEER, PRI SECTION, CHTTOOR (RETIRED ON 30.06.2020) ARE PROPOSED TO BE SUSTAINED.

.o0o.

- NIL -

B RAJSEKHAR
SPECIAL CHIEF SECRETARY TO GOVERNMENT

SECTION OFFICER